



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

MC-02 – Court Relocation/Remodel

FY23 CIP Update



KEY FEATURES:

- Consultant:** GLA
- Contractor:** Bill Ralston Construction LLC
- Timing:** FY23
- Construction Challenges**
 - ADA Compliance
 - Construction in occupied building
 - County Court compliance

Project Manager:
 Larry Farhat
 (928) 203-5120
lfarhat@SedonaAZ.gov

City Engineer:
 J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY23 Project Budget: \$339,420
Total Project Budget: \$457,000

The Court and City Council compete for use of the Council Chambers due to respective schedules. As workload of the Court increases, this conflict of schedules becomes more apparent. The City started leasing the school district administration building at 221 Brewer Road in 2021. This was determined to be the best location for the Court relocation. Design for the Court Relocation/Remodel was completed in January of 2022 and construction began in August of 2022. Estimated completion of construction is December of 2022.

Project Status

October 2022

Project Phase	% Completion	Completion Date
Design	100%	1/31/2022
Construction	75%	12/12/2022