

City of Sedona Public Works Department

102 Roadrunner Drive Sedona, AZ 86336 (928) 204-7111 • Fax: (928) 282-5348

PR-03C - Build-Out of Ranger Station Park

FY23 CIP Update



KEY FEATURES:

Consultant: SWI/Norris Design

Contractor: TBD Timing: FY 23-24

Construction Challenges:

Construction work located in open park

Utility relocation

ADA compliance

Drainage/detention

Project Manager:

Larry Farhat (928) 203-5120 <u>Ifarhat@SedonaAZ.gov</u>

City Engineer:

J. Andy Dickey, PE (928) 203-5039

ADickey@SedonaAZ.gov

FY23 Budget: \$150,000 **Total Project Budget:** \$1,746,350

The City purchased the "Old Ranger Station" at 250 Brewer Road in 2014 and has developed a master plan for the site. This master plan reflects the future community vision for this property as a community park. Completion of this resident amenity has been requested by many members of the community, and approved for acceleration by the Council.

Project Status		October 2022
Project Phase	% Completion	Completion Date

Design 60% Winter 2023 Construction 0% Fall 2024