



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

PT-04A – The “Y” Multi-Modal Transit Stop

FY23 CIP Update



KEY FEATURES:

Consultant: To be determined

Contractor: To be determined

Timing: FY23 to FY25

Design Challenges:

- Possible improved connectivity To SR179
- Parking security and control

Project Manager:

John Hall, P.E.
 (928) 203 – 5125
JHall@SedonaAZ.gov

City Engineer:

Kurtis Harris, P.E.
 (928) 203-5039
KHarris@SedonaAZ.gov

\$ FY23 Project Budget: \$0

Total Project: \$ 569,500

The prior Chevron gas station property (125 West S.R. 89A) was acquired from ADOT in FY 2022 with the intention of constructing a multi-modal transit stop for buses, and perhaps an information and kiosk center for pedestrians and cyclists. Prior years funding was for this land purchase. FY 2024 funding is for Building Conditions Assessment study, and for the possible demolition or renovation design of the existing building and design of the bus stop area. FY 2025 and FY 2026 allocations are for continued design requirements and construction of the building renovation and bus stop amenities.

The recently completed Building Conditions Assessment report has recommended the renovation of the building; and has given rough cost estimates for the various repairs and replacement items involved. Public Works staff are currently considering the next steps to the Project, including the conceptualization of the site development.

Project Status

June 2023

Project Phase	% Completion	Completion Date
Final Design	0%	FY24
Construction	0%	FY25