




**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**WW-01D - WW Collection System Improvements**

**FY23 CIP Update**



**KEY FEATURES:**

**Consultant:** Sunrise Engineering, Inc.

**Contractor:** TBD

**Timing:** FY23

**Construction Challenges:**

- Potential by-pass operations
- Securing existing services
- Material availability

**Project Manager:**

Roxanne Holland, PE  
 (928) 203-5069

[RHolland@SedonaAZ.gov](mailto:RHolland@SedonaAZ.gov)

**City Engineer:**

Kurtis Harris, PE  
 (928) 203-5059

[KHarris@SedonaAZ.gov](mailto:KHarris@SedonaAZ.gov)

**\$ FY23 Project Budget:** \$460,000

**Total Project Budget:** \$460,000

The 2017 Wastewater Master Plan Update (WWMP) included both condition assessments of existing sewer infrastructure and capacity analysis of the sewer collection system. During the desktop condition assessment, several pipes were identified as having issues such as deteriorated pipe lining, offset joints, cracks in the pipe, and general deterioration from hydrogen sulfide gasses.

This project will install pipe lining in Foothills Drive and El Camino Road, replace a portion of the 6-inch main line in Northview Road, and repair offset joints and re-line the 8-inch mains in Lazy Bear Estates.

**Status:** Pre-design assessments using closed circuit television (CCTV) to verify the defects in each segment of pipe have been completed. Sunrise Engineering is evaluating the assessments to develop scope of work for design.

**Project Status** **June 2023**

Project Phase	% Completion	Completion Date
Design	0%	Summer 2023
Construction	0%	Fall 2023