



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

WW-18 - WWRP Recharge Well Backwash Filter System

FY24 CIP Update



KEY FEATURES:

Consultant: Brown and Caldwell

Contractor: TBD

Timing: FY24

Construction Challenges:

- Maintaining operations

Project Manager:

Roxanne Holland, PE
 (928) 203-5069

RHolland@SedonaAZ.gov

City Engineer:

Kurtis Harris, PE
 (928) 203-5059

KHarris@SedonaAZ.gov

\$ FY24 Project Budget: \$130,000

Total Project Budget: \$130,000

The existing recharge well filter system utilizes disposable filters, resulting in excess cost and waste for filtration. This project will replace the existing filtration system for the recharge well pump station with a new backwash filtration system.

Status: Staff is the process of securing a Professional Services Contract with Brown and Caldwell for the design of the backwash system. Design is anticipated to be complete in June 2024, and construction will begin in summer 2024.

Project Status **January 2024**

Project Phase	% Completion	Completion Date
Design	0%	June 2024
Construction	0%	Summer 2024