



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

PT-04A – “Y” Multimodal Stop

FY24 CIP Update



KEY FEATURES:

Consultant: To be determined

Contractor: To be determined

Timing: FY23 to FY25

Design Challenges:

- Possible improved connectivity To SR179
- Pedestrian Safety
- Beautification

Project Manager:

John Hall, P.E.
 (928) 203 – 5125
JHall@SedonaAZ.gov

City Engineer:

Kurtis Harris, P.E.
 (928) 203-5039
KHarris@SedonaAZ.gov

\$ FY24 Project Budget: \$30,000
Total Project Budget: \$ 380,000

The prior Chevron gas station property (125 West S.R. 89A) was acquired from ADOT in FY 2022 with the intention of constructing a multi-modal facility to enhance the City’s transportation conditions. This facility is currently under study to determine the highest and best use of the property. There may be a transit stop at this location, and/or a building to house an information and kiosk center for pedestrians, bike rentals or other usage that would enhance our public transportation requirements.

Currently the City is looking at various option to improve the level-of-service of the adjacent roundabout intersection, and this may result in some encroachment into the subject land parcel.

Prior years funding was for purchase of this land from ADOT. FY 2024 funding was for a Building Conditions Assessment (now complete), and for minor beautification efforts planned for the site area, until such time that the ultimate land usage is determined.

Project Status

March 2024

Project Phase	% Completion	Completion Date
Final Design	0%	FY24
Construction	0%	FY25