



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**WW-14 - Area 4 Valve Vault Upgrade**

**FY24 CIP Update**



**KEY FEATURES:**

**Consultant:** TBD

**Contractor:** TBD

**Timing:** FY24

**Construction Challenges:**

- Maintaining operation of area 4 pump station
- Isolation of water from reservoir

**Project Manager:**

Roxanne Holland, PE

(928) 203-5069

[RHolland@SedonaAZ.gov](mailto:RHolland@SedonaAZ.gov)

**City Engineer:**

Kurtis Harris, PE

(928) 203-5059

[KHarris@SedonaAZ.gov](mailto:KHarris@SedonaAZ.gov)

**\$ FY24 Project Budget:** \$140,000

**Total Project Budget:** \$140,000

Water level in the area 4 irrigation pump station is controlled by a custom fabricated motor operated slide gate that was originally installed in the 1990s. The slide gate has worn to a point that it will not close completely, resulting in water continually flowing into the overflow when pumps are not operating. If the slide gate is stuck in the open position, an offsite discharge would result in a permit violation and potential for flooding of downstream properties along Forest Service Road 525 exist. This project will replace the existing slide gate that provides level control to the area 4 pump station with a motor operated valve.

**Status:** This project has been delayed until Fiscal Year 2026.

**Project Status**

**March 2024**

Project Phase	% Completion	Completion Date
Design	0%	FY26
Construction	0%	FY26