



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

WW-18 - WWRP Recharge Well Backwash Filter System

FY24 CIP Update



KEY FEATURES:

Consultant: Brown and Caldwell

Contractor: TBD

Timing: FY24

Construction Challenges:

- Maintaining operations

Project Manager:

Roxanne Holland, PE
 (928) 203-5069

RHolland@SedonaAZ.gov

City Engineer:

Kurtis Harris, PE
 (928) 203-5059

KHarris@SedonaAZ.gov

\$ FY24 Project Budget: \$130,000

Total Project Budget: \$130,000

The existing recharge well filter system utilizes disposable filters, resulting in excess cost and waste for filtration. This project will replace the existing filtration system for the recharge well pump station with a new backwash filtration system.

Status: Design has begun and is expected to be complete in June 2024. Water samples have been sent to a laboratory for testing to ensure that the optimum filtration system is chosen. The makeup of the water will have an impact on the efficiency of different types of filters.

Construction is planned to begin in summer 2024.

Project Status

May 2024

Project Phase	% Completion	Completion Date
Design	5%	June 2024
Construction	0%	Summer 2024