



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 4C – Pedestrian Crossing at Oak Creek

FY24 CIP Update



KEY FEATURES:

Consultant: JE Fuller/WSP

Contractor: J. Banicki Construction, Inc

Timing: FY 2018 – FY 2024

Construction Challenges:

- Heavy vehicular and pedestrian traffic
- Tight Construction Area
- Land acquisition
- Potential for restricted work hours
- Floodplain
- Environmentally Sensitive Area
- Utility impacts

Project Manager:

Robert Welch, PE
 (928) 203-5120
BWelch@SedonaAZ.gov

City Engineer:

Kurt Harris, PE
 (928) 203-5059
KHarris@SedonaAZ.gov

\$ FY24 Project Budget: \$3,517,000
Total Project Budget: \$5,167,800

This project is one of the transportation projects identified in the Transportation Master Plan and by Council as a priority. The project proposes construction of a pedestrian bridge, tunnel, or other pedestrian crossing of State Route 179 between Oak Creek and SR 89A. A Feasibility Study was completed for the crossing which identified alternatives and provided a recommendation for a crossing type.

Status: The project is under construction by J. Banicki Construction, Inc. Work is complete with regard to utility relocations, concrete retaining and barricade wall, and overbank channel improvements. Work on the pathway plaza area is nearing completion and restoration work on the Tlaquepaque frontage wall and archway has begun. Construction of actual concrete path and railings is anticipated to begin in June.

City staff, ADOT and the consultant (WSP) will be coordinating oversight of the construction with County and Federal agencies, as well as local stakeholders.

The City of Sedona will be working on a public outreach program to keep residents and businesses informed on the construction as well as a project hotline for questions and concerns.

Project Status

May 2024

Project Phase	% Completion	Completion Date
Design	100%	Fall 2022
Construction	65%	Summer 2024