



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

SUS-05 - Streetlights LED Retrofit

FY25 CIP UPDATE



KEY FEATURES:

Consultant: N/A

Contractor: In-House

Construction Challenges:

Installation adjacent to city streets.
 Timing and traffic considerations

Sustainability Manager

Bryce Beck
 (928) 203-5127
BBeck@sedonaaz.gov

City Engineer:

Kurtis Harris, PE
 (928) 203-5059
KHarris@SedonaAZ.gov

\$ FY25 Project Budget: \$80,000

The City of Sedona is retrofitting existing high-pressure sodium (HPS) streetlight luminaires with dark-sky compliant LED fixtures. City owned luminaires are targeted for retrofits. Lighting replacements were to reduce energy usage and improve street lighting conditions.

Status: Luminaires were procured in FY24. Installation anticipated to begin towards the end of the 2025 calendar year.

PROJECT STATUS

JULY FY25

Project Phase	% Completion	Completion Date
Luminaire Procurement	100%	Winter 2024 & Spring 2025
Installation	0%	