



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**WW-18 - WWRP Recharge Well Backwash Filter System**

**FY25 CIP Update**



**KEY FEATURES:**

**Consultant:** Brown and Caldwell

**Contractor:** TBD

**Timing:** FY24

**Construction Challenges:**

- Maintaining operations

**Project Manager:**

Roxanne Holland, PE  
 (928) 203-5069

[RHolland@SedonaAZ.gov](mailto:RHolland@SedonaAZ.gov)

**City Engineer:**

Kurtis Harris, PE  
 (928) 203-5059

[KHarris@SedonaAZ.gov](mailto:KHarris@SedonaAZ.gov)

**\$ FY25 Project Budget:** \$300,000

The existing recharge well filter system utilizes disposable filters, resulting in excess cost and waste for filtration. This project will replace the existing filtration system for the recharge well pump station with a new backwash filtration system.

**Status:** Design has begun and is expected to be complete in August 2024. Lab results from water samples for testing to ensure that the optimum filtration system is chosen were received and evaluated in early July. Staff is currently reviewing options for filters before finalizing design.

Construction is planned to begin in winter 2024.

**PROJECT STATUS** **JULY FY25**

Project Phase	% Completion	Completion Date
Design	50%	September 2024
Construction	0%	Winter 2024