




**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**Sedona in Motion 11N - Andante Shared-Use Path & Drainage Imps**

**FY25 CIP Update**



**KEY FEATURES:**

**Consultant:** Paradigm Design

**Contractor:** TBD

**Timing:** FY23 - FY25

**Construction Challenges:**

- Limited right-of-way
- Ditches and driveways on both sides
- Lots drain to ditches

**Project Manager:**

Sandra Phillips, PE, CFM  
 (928) 203-5076  
[SPhillips@SedonaAZ.gov](mailto:SPhillips@SedonaAZ.gov)

**City Engineer:**

Kurt Harris, PE  
 (928) 203-5039  
[kharris@SedonaAZ.gov](mailto:kharris@SedonaAZ.gov)

**\$ FY25 Project Budget:** \$1,540,000

The residents of this neighborhood have requested sidewalks and paths for safe pedestrian travel. The Council discussed this project at the retreat as an important project to continue to move ahead as a priority.

Community Outreach meeting occurred in December 2022 at the Sedona Public Library on White Bear Road. Different options were presented to the attendees/residents and participants were asked to identify their preferred option. Bi-lingual door hangers were placed to notify residents of the outreach meeting as well as a letter sent out. The results of outreach showed Andante as the preferred location of the SUP.

City Staff has been meeting with residents for the past two months to review the 60% plans. With this phase complete, the comments that were received are being summarized and the consultant will be completing the plans. Taking plans out to bid is planned for early 2025 with construction beginning late spring 2025.

This project would provide a shared-use pathway connection from Thunder Mountain Road to SR 89A. This will also provide a multimodal connection to businesses for the residents of this neighborhood.

**PROJECT STATUS**

**SEPTEMBER FY25**

Project Phase	% Completion	Completion Date
Feasibility	100%	FY24
Design	60%	February 2025
Construction	0%	TBD