



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 3A – Uptown Parking Garage

FY25 CIP Update



KEY FEATURES:

Consultant: Gabor Lorant Architects, Inc.

Contractor: McCarthy Building Companies, Inc.

Timing: FY 21 – FY 25

Construction Challenges:

- Aesthetics
- Viewshed, Night Sky, Noise Mitigation
- Hard Rock Excavation
- Limited Work Area/Space

Project Manager:

Robert Welch, PE
 (928) 203-5120
BWelch@SedonaAZ.gov

City Engineer:

Kurt Harris, PE
 (928) 203-5059
KHarris@SedonaAZ.gov

\$ FY25 Project Budget: \$13,893,610

This project is a result of the Transportation Master Plan and consists of parking improvements in the Uptown area. The strategy for improving parking conditions in Uptown includes construction of new parking facilities, and possible conversion of Van Deren, Wilson, and Smith Roads into one-way streets in conjunction with the Uptown CFA. On February 25, 2020, a parking facility siting study by the consulting firm of Water P. Moore was presented to Council at which time Council directed staff to move forward with the parking structure on Forest Road utilizing a three-deck configuration, with one level subgrade.

Status: A development review application has been approved for the Parking Garage and final modifications of the design plans and specifications by the Architect are anticipated by the end of September. The Construction Manager at Risk (CMAR) has completed a Guaranteed Maximum Price (GMP) submittal for contract of the construction of the Parking Garage. City Council approved the CMAR’s GMP and a CMAR, Construction Services contract on May 14. The excavation has been started and will be on going for 18 week. A construction period of 12-14 months is anticipated for the parking garage.

More information can be viewed on the project webpage at <https://www.sedonaaz.gov/uptownparking>.

PROJECT STATUS

SEPTEMBER FY25

Project Phase	% Completion	Completion Date
Design	98%	May-June 2024
Construction	5%	Fall 2025