



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

AC-02 – Art in the Roundabouts

FY25 CIP Update



KEY FEATURES:

Consultant: In-House

Contractor: TBD

Timing: FY24-FY25

Construction Challenges:

Work is within ADOT right-of-way
 Cultural & artistic sensitivities

Project Manager:

Hanako Ueda, EIT
 (928) 203-5024
HUeda@SedonaAZ.gov

City Engineer:

Kurt Harris, PE
 (928) 203-5059
KHarris@SedonaAZ.gov

\$ FY25 Project Budget: \$119,000

The City of Sedona is continuing to add public art in roundabouts for the beautification of State Route 179. Four sculptures have been chosen by the public to be placed in the center of roundabouts at: Canyon Dr, Morgan Rd, Chapel Rd, and Back O 'Beyond Rd.

Status:

Canyon: Forming pedestals and pouring concrete soon, sculpture placement Fall 2024

Morgan: Concrete pedestal poured, sculpture placement Fall 2024

Chapel: Structural plans received, expecting ADOT encroachment permit soon.

Back O'Beyond: Waiting for structural drawings.

PROJECT STATUS

SEPTEMBER FY25

Project Phase	% Completion	Completion Date
Design	85%	Winter 2023 & Spring 2024
Construction	10%	Fall 2024 & Winter 2025