




**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**PT-01 - Transit Maintenance/Operations Center**

**FY25 CIP Update**



**KEY FEATURES:**

**Consultant:** To be determined

**Contractor:** To be determined

**Timing:** FY24 to FY27

**Construction Challenges:**

- Design leading to eventual "Zero Emissions" transit system.
- Existing WWRP piping to be rerouted

**Project Manager:**

Johnathan Hoffman  
 (928) 203 – 5124  
[JHoffman@SedonaAZ.gov](mailto:JHoffman@SedonaAZ.gov)

**City Engineer:**

Kurt Harris, PE  
 (928) 203-5059  
[KHarris@SedonaAZ.gov](mailto:KHarris@SedonaAZ.gov)

**\$ FY25 Project Budget:** \$520,000

The Sedona Area Transit Implementation Plan (January, 2020) was completed with recommendations on phased fixed route bus services, demand response and shuttle services to various trailheads throughout the City and surrounding national forest. The City and its Verde Valley stakeholders are actively working to develop appropriate bus transit services as per the adopted plan. The Maintenance and Operations Facility development is part of the city's plan to support and enhance the transit services in the region. The completion of this Project will provide the required transit staff with all the space and equipment necessary to properly administer, operate and maintain the City's buses, as well as providing maintenance services to other transit systems in the Verde Valley.

The concept design and NEPA environmental studies have been completed for this project. The City has received SOQ's for final design consultant procurement. Selection and Council approval is anticipated in November. A portion of the design fees will be paid by a Federal grant from the FTA.

**PROJECT STATUS**

**SEPTEMBER FY25**

| Project Phase | % Completion | Completion Date |
|---------------|--------------|-----------------|
| Final Design  | 0%           | March 2026      |
| Construction  | 0%           | FY27 / FY28     |