



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 5B – Forest Road Connection

FY25 CIP Update



KEY FEATURES:

Consultant: Kimley-Horn and Associates (KHA)

Contractor: Fann Contracting, Inc.

Timing: December 2017 – FY 2025

Construction Challenges:

- Extremely steep slopes
- Existing property impacts
- Land acquisition

Project Manager:

Robert Welch, PE
 (928) 203-5120
BWelch@SedonaAZ.gov

City Engineer:

Kurt Harris, PE
 (928) 203-5059
KHarris@SedonaAZ.gov

\$ FY25 Project Budget: \$8,215,340

This project is a result of the Transportation Master Plan. It was identified by Council as a high-priority project. The connection provides an alternative transportation corridor for residents living in the Uptown area, when traveling to and from West Sedona. Land acquisition will be necessary to make this a public connection. A final Feasibility/Concept Design for Forest Road Connection identified two alignment options. Staff received direction from City Council to pursue Alignment Option 1, which extends Forest Road westerly and then southerly to connect with SR 89A approximately 300 feet west of the Brewer Road roundabout.

Status: The project is currently under construction by Fann Contracting, Inc. and is anticipated to be completed by Spring 2025. Tree and plant recovery, site clearing, Rockery walls, Concrete retaining wall, utility relocations, and sewer extension on the existing section of north Forest Road are complete. Construction efforts are currently focused on the dry utilities being placed in the new roadway, stormwater construction and sanitary sewer construction.

Visit forestroaddconnection.com for additional project information. To receive regular project updates, email a request to news@forestroaddconnection.com.

PROJECT STATUS

SEPTEMBER FY25

| Project Phase | % Completion | Completion Date |
|---------------|--------------|-----------------|
| Design | 100% | November 2021 |
| Construction | 75% | Spring 2025 |