




City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 11B – Posse Ground Park Parking Imp/Soldiers Pass Road SUP

FY22 CIP Update



KEY FEATURES:

Consultant: Hoskin-Ryan Consultants, Inc.

Contractor: Paul R. Peterson Construction Inc.

Timing: January 2021 – FY 2022

Construction Challenges:

- Residential Access
- Developing connections within the existing Right of Way
- Maintenance of Traffic
- Visitor Parking Demands for Trailhead Access

Project Manager:

James Crowley EIT, RLS
 (928) 203-5092
JCrowley@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY22 Project Budget: \$1,352,880

Total Project Budget: \$1,443,699

This Project is recommended in the Transportation Master Plan as a part of the SIM 11 strategy. Walkability/bikeability has been identified by Council and community surveys as a high priority. Priority areas are being identified through the trails and pathways master plan update, this effort is referred to as GO Sedona, for further information see the project website located here: www.sedonaaz.gov/GO. The urban trail network developed through these efforts is referred to as the Sedona Trails & Pathways System (ST&PS). This Posse Ground and Soldiers Pass Shared Use Path (SUP) improvement project is in one of the high priority areas. This project will include construction of a 40-space parking facility, two ADA restrooms at Posse Ground Park and 3,100 feet of an 8 to 10 foot wide shared use, stabilized decomposed granite, path. This will provide trail access from the parking improvements to the existing Sunrise Trail, connecting the existing trail outlet crossing Soldiers Pass Road and continue north along the west side of Soldier Pass Road to Rim Shadow Drive. **Status:** Design work for this project was budgeted in FY21. The design is complete. The City Council approved the construction contract on June 22. There will be additional community outreach to residents along the corridor to share the design, explain the timeline and communicate the website www.soldierspasssup.com and project hotline (928) 852-4164. For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

September 2021

Project Phase	% Completion	Completion Date
Design	100%	March 2021
Construction	5%	March, 2022