



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

Back O' Beyond Low Water Crossing

FY22 CIP Update



KEY FEATURES:

Consultant: Shephard-Wesnitzer, Inc.,

Contractor: N/A

Timing:

Design: FY 2022

Construction: FY23

Construction Challenges

Narrow right-of-way

Necessity to keep a portion of roadway traversable.

Project Manager:

Johnathan Hoffman
 (928) 203-5124

JHoffman@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039

ADickey@SedonaAZ.gov

\$ FY22 Project Budget: \$50,000

Total Project Budget: \$

During significant storm events, the at-grade wash crossing of Back O' Beyond Road would be covered with water, isolating residents and visitors to the Cathedral Rock Trailhead.

This project will develop the design and costs to improve public road ingress and egress for the public in this area.

The 2005 Stormwater Master Plan did not identify this project. This project was escalated in priority due to public safety and cost of maintaining this crossing when rainfall events occurred. Excessive debris, soil and rock would need to be removed from this crossing.

Corps of Engineers' requirements will be determined, and right-of-way needs will be defined.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

January 2022

Project Phase	% Completion	Completion Date
Design	10%	FY22
Construction	0%	FY23