



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**Back O' Beyond Low Water Crossing**

**FY22 CIP Update**



**KEY FEATURES:**

**Consultant:** Shephard-Wesnitzer, Inc.,

**Contractor:** N/A

**Timing:**

Design: FY 2022

Construction: FY23

**Construction Challenges**

Narrow right-of-way

Necessity to keep a portion of roadway traversable.

**Project Manager:**

Johnathan Hoffman  
 (928) 203-5124

[JHoffman@SedonaAZ.gov](mailto:JHoffman@SedonaAZ.gov)

**City Engineer:**

J. Andy Dickey, PE  
 (928) 203-5039

[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY22 Project Budget:** \$50,000

**Total Project Budget:** \$

During significant storm events, the at-grade wash crossing of Back O' Beyond Road would be covered with water, isolating residents, and visitors to the Cathedral Rock Trailhead.

This project will develop the design and costs to improve public road ingress and egress for the public in this area.

The 2005 Stormwater Master Plan did not identify this project. This project was escalated in priority due to public safety and cost of maintaining this crossing when rainfall events occurred. Excessive debris, soil and rock would need to be removed from this crossing.

Corps of Engineers' requirements will be determined, and right-of-way needs will be defined.

For a copy of this update, or updates for other projects, visit the projects website at: [www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

**Project Status**

**June 2022**

Project Phase	% Completion	Completion Date
Design	30%	FY22
Construction	0%	FY23