



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

SD-03 - Back O' Beyond Low Water Crossing

FY23 CIP Update



KEY FEATURES:

Consultant: Shephard-Wesnitzer, Inc.,

Contractor: N/A

Timing:

Design: FY 2022

Construction: FY23

Construction Challenges

Narrow right-of-way

Necessity to keep a portion of roadway traversable.

Project Manager:

Johnathan Hoffman

(928) 203-5124

JHoffman@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE

(928) 203-5039

ADickey@SedonaAZ.gov

\$ FY23 Project Budget: \$772,750

Total Project Budget: \$847,750

During significant storm events, the at-grade wash crossing of Back O' Beyond Road would be covered with water, isolating residents and visitors to the Cathedral Rock Trailhead.

This project will develop the design and costs to improve public road ingress and egress for the public in this area.

The 2005 Stormwater Master Plan did not identify this project. This project was escalated in priority due to public safety and cost of maintaining this crossing when rainfall events occurred. Excessive debris, soil and rock would need to be removed from this crossing.

Corps of Engineers' requirements will be determined, and right-of-way needs will be defined.

Project Update: A small portion of the project is on personal property. This required the City of Sedona to receive a permanent drainage easement. The easement process is complete, and Shephard-Wesnitzer is continuing with design of the project.

Project Status

August 2022

| Project Phase | % Completion | Completion Date |
|---------------|--------------|-----------------|
| Design | 50% | FY22 |
| Construction | 0% | FY23 |