



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

PR-10 Dog Park Improvements

FY23 CIP Update



KEY FEATURES:

Consultant: City of Sedona

Contractor: City of Sedona

Timing: FY 23

Construction Challenges:

Encountered hard dig/rock in attempting to achieve similar elevation of existing dog park, preserve some trees, do not obstruct view, create safe space.

Project Manager:

Ryan Hayes, City Maintenance Supervisor
 (928) 203-5063
 rhayes@sedonaaz.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY22/23 Project Budget \$155,000
Total Project Budget: \$155,000

City staff proposed expanding the existing Posse Grounds Dog Park in response to requests by the park users. The dog park users would prefer a natural grass surface to allow for the dogs to run and play. However, Sedona City Code 12.30.140 prohibits domestic animals from using athletic fields. A sand surface over the natural ground was placed in the interim as options to another surface are investigated.

Project Status

December 2022

Project Phase	% Completion	Completion Date
Design	100	December 2022
Construction	80	January 2023