



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

SD-03 - Back O' Beyond Low Water Crossing

FY23 CIP Update



KEY FEATURES:

Consultant: Shephard-Wesnitzer, Inc.

Contractor: Banicki Construction

Timing:

Design: FY 2023

Construction: FY23/FY24

Construction Challenges

Narrow right-of-way

Necessity to keep a portion of roadway traversable.

Project Manager:

Johnathan Hoffman

(928) 203-5124

JHoffman@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE

(928) 203-5039

ADickey@SedonaAZ.gov

\$ FY23 Project Budget: \$772,750

Total Project Budget: \$847,750

During significant storm events, the at-grade wash crossing of Back O' Beyond Road would be covered with water, isolating residents and visitors to the Cathedral Rock Trailhead.

This project developed the design and probable costs to improve public road ingress and egress for the public in this area.

The 2005 Stormwater Master Plan did not identify this project. This project was escalated in priority due to public safety and cost of maintaining this crossing when rainfall events occurred. Excessive debris, soil and rock would need to be removed from this crossing.

Project Update: A construction contract was awarded to Banicki Construction. Mobilization and construction will begin late May.

Project Status

April 2023

Project Phase	% Completion	Completion Date
Design	100%	Spring FY23
Construction	0%	Fall FY24