

# City of Sedona

## Public Works Department

102 Roadrunner Drive Sedona, AZ 86336

(928) 204-7111 • Fax: (928) 282-5348

PT-04A – “Y” Multimodal Stop

FY24 CIP Update



### KEY FEATURES:

**Consultant:** To be determined

**Contractor:** To be determined

**Timing:** FY23 to FY25

### **Design Challenges:**

- Possible improved connectivity To SR179
- Pedestrian Safety
- Beautification

### **Project Manager:**

Larry Farhat / John Hall, P.E.  
(928) 203 – 5058 / (928) 203-5125  
[LFarhat@SedonaAZ.gov](mailto:LFarhat@SedonaAZ.gov)

### **City Engineer:**

Kurtis Harris, P.E.  
(928) 203-5039  
[KHarris@SedonaAZ.gov](mailto:KHarris@SedonaAZ.gov)

**\$ FY24 Project Budget:** \$30,000

**Total Project Budget:** \$ 380,000

The prior Chevron gas station property (125 West S.R. 89A) was acquired from ADOT in FY 2022 with the intention of constructing a multi-modal facility to enhance the City's transportation conditions.

Currently the City is working on renovations to the building including roofing, sewer repairs, interior painting and property clean up. The building will be utilized by the Public Works Department's traffic control assistants. It may also be shared with the City of Sedona's Police Department.

The Public Works Department will continue to study the property to determine its highest and best use. One possibility will be using a portion of the site as a right-turn slip lane for the adjacent roundabout.

Prior years funding was for purchase of this land from ADOT. FY 2024 funding was for a Building Conditions Assessment (now complete).

### Project Status

May 2024

Project Phase	% Completion	Completion Date
Final Design	0%	FY24
Construction	0%	FY25