



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**Sedona in Motion 11P – Brewer Rd Shared Use Path to Brewer Trailhead FY25 CIP Update**



**KEY FEATURES:**

**Consultant:** Huitt-Zollars/ADOT

**Contractor:** TBD

**Timing:** FY24/25

**Construction Challenges:**

Improve drainage, potential utility conflicts, driveways, and work within city Right of Way.

**Project Manager:**

Sandra Phillips, CFM PE  
 (928) 203-5076  
[SPhillips@SedonaAZ.gov](mailto:SPhillips@SedonaAZ.gov)

**City Engineer:**

Kurt Harris, PE  
 (928) 203-5039  
[kharris@SedonaAZ.gov](mailto:kharris@SedonaAZ.gov)

**\$ FY25 Project Budget:** \$750,000

This is a part of the ST&PS system and recommended in the updated Trails and Pathways Master Plan. Completing this segment would provide a safe multimodal facility for Brewer Road. This is an area that experiences high volumes of pedestrian and bicycle use.

As part of the Sedona Trails & Pathways System (ST&PS), the City of Sedona built Phase 1 of the path from Ranger Road to the Ranger Station Park in 2024. Now, the city is designing Phase 2 of the path, which will extend from The Ranger Station Park along Brewer Road to the Brewer Trailhead on the Coconino National Forest.

The shared-use path will be constructed using stabilized decomposed granite with some sections requiring paving and/or concrete installation. This project will allow safer pedestrian access along Brewer Road and will continue to make Sedona a more walkable and bikeable community.

The City applied for and received a Federal Transportation Alternative Grant in the amount of \$122,192 (94.3%) with a match of \$7,386 (5.7%) for design completion of this needed project.

Go to our [website](#) to read more on Sedona Trails & Pathways System (ST&PS).

**PROJECT STATUS** **JULY FY25**

Project Phase	% Completion	Completion Date
Design	30%	Fall 2024
Construction	0%	Fall 2025