



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**Sedona in Motion 11Q – Shelby II Shared Use Path**

**FY25 CIP Update**



**KEY FEATURES:**

- Consultant:** Southwestern Environmental Consultants (SEC) Inc.
- Contractor:** TBD
- Timing:** FY24-FY26
- Construction Challenges:**
  - Narrow Right-of-Way
  - Existing utilities & close-by structures
  - Federal grant & NEPA environmental clearances
  - New easements

**Project Manager:**  
 Hanako Ueda, CFM  
 (928) 203-5024  
[Hueda@SedonaAZ.gov](mailto:Hueda@SedonaAZ.gov)

**City Engineer:**  
 Kurtis Harris, PE  
 (928) 203-5059  
[KHarris@SedonaAZ.gov](mailto:KHarris@SedonaAZ.gov)

**\$ FY25 Project Budget:** \$675,000

The City of Sedona is continuing to construct shared-use pathways to promote walkability and bike-ability, and to encourage non-vehicular modes of travel to alleviate congestion. Shelby Drive Shared-Use Path will connect and widen the existing pathways along Shelby Drive to 89A.

**Status:** We are currently in the preliminary design stage for the extension of the Shelby Drive Shared-Use Path, which was completed in 2023 under the Shelby Drive Roadway Improvements Project. This project will extend the existing 10' wide concrete pathway, which currently terminates at the recycling center, further north to connect at W State Route 89A. The path is anticipated to continue on the east side of Shelby Drive for the majority of the alignment, but will cross to the west side near Whippet Way to avoid conflicts with utilities and structures. Survey and feasibility was completed by SEC. This project has been awarded \$500,000 in Congressional grant funding for construction. The project has been initiated through ADOT.

**PROJECT STATUS**

**SEPTEMBER FY25**

Project Phase	% Completion	Completion Date
Design	20%	Spring 2025
Construction	0%	2026